

SWIFT COULEE CHANNEL RESTORATION PROJECT MIDDLE-SNAKE-TAMARAC RIVERS WATERSHED DISTRICT DECEMBER 19, 2022







SWIFT COULEE / MCD #3

Review Hydraulic & Hydrologic Modeling Results

- E- Channel Restoration
 - Culvert to Culvert Profile Multiple Centerline Culverts Modified to Simulate Existing 10-yr Peak Flows
 - Historic Arial Photography Add Meander Back into Channel Alignment with Set Back Levees
 - Image of 1.5-yr Meandering Channel with 10-yr Floodplain and Set Back Levees





SWIFT COULEE / MCD #3 PROJECT UPDATE

Tasks completed


- Purpose and Need of Project Concurrence Point #1
- Potential Alternatives and Alternatives to Carry Forward Concurrence Point #2
- Individual Meetings with Majority Landowners where Alternatives were Identified
- Identification of the Selected Alternative Concurrence Point #3
 - 13 Alternatives screened through the Concurrence Point process
 - Alt.11 Restoration with Impoundment showed the most benefit meeting the purpose and need
 - Landowner Unwillingness Alt. 11 August 19, 2020 Project Team Meeting Landowners Suggest Share Flooding Burden
 - Alt. 13 Channel Restoration/Setback Levees/Culvert Sizing/SWI's Share Flooding Burden
- Alt. 13 Selected as Preferred Alternative on February 11, 2021 Project Team Meeting

\square	

Location		Existing	Preliminary Proposed	
\diamond	County Ditch 3	Box Culverts 2- 12'X6'	Box Culvert 10'X5'	
🔶 Se	ect 2/3 Warrenton	RCP 2-48"	RCP 2-48"	
\diamond	US Highwy 75	Box Culverts 3 - 10'X5' & RCP 2-36"	Box Culverts 3 - 10'X5' & RCP 2-36"	
\diamond	340 th Ave NW	Box Culverts 2- 10'X6'	Box Culvert 8'X5'	
\diamond	County Road 33	Box Culvert 12'X8'	Box Culvert - 6'X5'	
\diamond	320 th Ave NW	CMP 6' 5' & 5'	CMP 5' & 4'	
\diamond	County Road 34	CMPA 2 - 6.08'X4.5'	CMPA 2 - 5.58'X3.4'	
\diamond	270 th St NW	CMP 2 - 5.5'	CMP 5' & 5'	
	300 th Ave NW	CMP 5' 4' & 3'	CMP 5' 3' & 2'	
	290 th Ave NW	CMP 5' & 3'	CMP 5' 3' & 2'	
	County Road 1	CMPA 6'X3.7'	CMPA 6'X3.7'	
	Driveway	CMP 6'	CMP 6'	


REPORTING LOCATIONS






CHANNEL RESTORATION RESULTS – CR 33






CHANNEL RESTORATION RESULTS – HWY 75






CHANNEL RESTORATION RESULTS – BEGINNING OF CD 3






CHANNEL RESTORATION RESULTS – CR 10






CHANNEL RESTORATION RESULTS – CONFLUENCE SNAKE RIVER






CHANNEL RESTORATION 10-YEAR PROFILE COMPARISON RESULTS




CHANNEL RESTORATION 10-YEAR MAX WSE





CHANNEL RESTORATION 25-YEAR MAX WSE







	Existing Conditions		Alternative 13	
Duration (Hours)	Inundated Acres Upstream of County Ditch 3 10-Year, 24-Hour (% Change)			
	Cropland	Total	Cropland	Total
0-24	2350	2719	2449	2818
0-24	-	-	4.2%	3.6%
24.49	813	998	690	885
24-48	-	-	-15.0%	-11.4%
40.72	448	570	337	484
48-72	-	-	-24.9%	-15.1%
72.00	157	226	140	198
72-96	-	-	-10.8%	-12.4%
06 120	70	107	62	94
96-120	-	-	-11.7%	-12.5%
100	295	479	299	478
>120	-	-	1.6%	-0.1%
TOTAL	4133	5099	3978	4957
	-	-	-3.8%	-2.8%
Duration (Hours)	Cropland	Total	Cropland	
24-120 (sum of	1488		1229	
durations 24-120)	-		-17.4%	
>24 hours (sum of		2380		2139
durations > 24 hrs)		-		-10.1%

	Existing Conditions		Alternative 13	
	Inundated Acres County Ditch 3 to County Road 10			
Duration (Hours)	10-Year, 24-H	our (% Change	2)	
	Cropland	Total	Cropland	Total
0-24	1869	1923	1895	1951
0-24	-	-	1.4%	1.4%
24-48	699	723	678	700
24-48	-	-	-3.0%	-3.2%
40.72	473	503	422	457
48-72	-	-	-10.7%	-9.0%
72.00	376	402	404	431
72-96	-	-	7.5%	7.2%
	85	96	89	99
96-120	-	-	4.5%	3.5%
	146	191	143	185
>120	-	-	-2.3%	-3.0%
	3648	3838	3631	3823
TOTAL	-	-	-0.5%	-0.4%
Duration (Hours)	Cropland	Total	Cropland	
24-120 (sum of	1633		1593	
durations 24-120)	-		-2.4%	
>24 hours (sum of		1915		1873
durations > 24 hrs)		-		-2.2%




	Existing C	onditions	Alterna	ative 13
Duration (Hours)	Inundated Acres Upstream of County Ditch 3 25-Year, 24-Hour (% Change)			
	Cropland	Total	Cropland	Total
0-24	3085	3575	3264	3759
0-24	-	-	5.8%	5.2%
24-48	1003	1236	870	1089
24-48	-	-	-13.3%	-11.9%
40.72	679	824	499	654
48-72	-	-	-26.4%	-20.7%
72.00	243	327	231	339
72-96	-	-	-5.0%	3.7%
06.400	83	126	109	146
96-120	-	-	30.7%	16.4%
. 120	309	502	334	523
>120	-	-	8.1%	4.3%
тоты	5403	6589	5309	6511
TOTAL	-	-	-1.8%	-1.2%
Duration (Hours)	Cropland	Total	Cropland	Total
24-120 (sum of	2009		1710	
durations 24-120)	-		-14.9%	
>24 hours (sum of		3014		2751
durations > 24 hrs)		-		-8.7%

	Existing Conditions		Alternative 13	
Duration (Hours)	Inundated Acres County Ditch 3 to County Road 10 25-Year, 24-Hour (% Change)			
	Cropland	Total	Cropland	Total
0.24	2285	2349	2322	2387
0-24	-	-	1.6%	1.6%
24-48	797	819	801	824
24-48	-	-	0.6%	0.5%
40.70	667	699	562	584
48-72	-	-	-15.8%	-16.4%
72.00	668	704	525	564
72-96	-	-	-21.4%	-19.8%
06 120	380	400	477	501
96-120	-	-	25.6%	25.3%
>120	221	273	304	358
>120	-	-	37.1%	31.2%
тота	5019	5245	4992	5218
TOTAL	-	-	-0.5%	-0.5%
Duration (Hours)	Cropland	Total	Cropland	Total
24-120 (sum of	2512		2366	
durations 24-120)	-		-5.8%	
>24 hours (sum of		2895		2831
durations > 24 hrs)		-		-2.2%


CHANNEL RESTORATION 10-YEAR MAX WSE






CHANNEL RESTORATION 10-YEAR MAX WSE






CHANNEL RESTORATION 25-YEAR MAX WSE






CHANNEL RESTORATION 25-YEAR MAX WSE
















HEI NO. 3429-04






HEI NO. 3429-04
















HEI NO. 3429-04











HEI NO: 3429-049







- How are field drains to the coulee going to be addressed with levee in place?
- Preliminary design route of project corridor not set in stone
- Work with landowners as much as possible to avoid impacts.



Questions/Discussion




	Existing Conditions		Alternative 13	
Duration (Hours)	Inundated Acres Upstream of County Ditch 3 5-Year, 24-Hour (% Change)			
	Cropland	Total	Cropland	Total
0-24	1834	2119	1864	2150
0-24	-	-	1.6%	1.5%
24-48	625	780	573	759
24-40	-	-	-8.4%	-2.7%
48-72	301	399	226	326
48-72	-	-	-25.0%	-18.3%
72-96	114	168	90	134
72-90	-	-	-21.2%	-19.9%
96-120	60	94	50	78
96-120	-	-	-17.6%	-16.9%
>120	280	454	285	455
>120	-	-	2.0%	0.3%
ΤΟΤΑΙ	3214	4014	3088	3903
TOTAL	-	-	-3.9%	-2.8%
Duration (Hours)	Cropland		Cropland	Total
24-120 (sum of	1101		938	
durations 24-120)	-		-14.8%	
>24 hours (sum of		1895		1753
durations > 24 hrs)		-		-7.5%

	Existing Conditions		Alternative 13	
Duration (Hours)	Inundated Acres County Ditch 3 to County Road 10 5-Year, 24-Hour (% Change)			
	Cropland	Total	Cropland	Total
0-24	1586	1636	1584	1635
0-24	-	-	-0.1%	-0.1%
24-48	411	434	408	434
24-40	-	-	-0.6%	0.0%
48-72	307	333	346	379
40-72	-	-	12.6%	14.1%
72-96	134	150	113	126
72-90	-	-	-15.6%	-16.5%
96-120	33	37	31	34
90-120	-	-	-6.9%	-7.0%
>120	126	170	122	163
>120	-	-	-3.4%	-4.0%
TOTAL	2597	2760	2604	2771
TOTAL	-	-	0.3%	0.4%
Duration (Hours)	Cropland		Cropland	Total
24-120 (sum of	885		898	
durations 24-120)	-		1.4%	
>24 hours (sum of		1124		1137
durations > 24 hrs)		-		1.1%


SITE D





SELECTED ALTERNATIVE





Alternative 11

- Meets the Purpose and Need throughout Sub-Watershed
- Low Potential Impacts to Aquatic Ecosystem
- Preferred off-channel impoundment site (Site D)
 - Largest Gated Storage Capacity
 - Minimal Environmental Impact
 - No Drain Tile, Least Amount of Landowners

Channel Restoration – Environmental Enhancement (Outside Funding)